Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

VII. PRIVREMENA SITUACIJA Br. 013
VII. Interim payment certificate No. 013

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**157.370.895,80**	**192.301.886,37**	**17,05%**	**34.930.990,57**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	1.521.936,15	1.816.211,88	10,94%	294.275,73
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	73.094.538,20	88.325.386,37	42,11%	15.230.848,17
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	34.152.165,95	36.563.947,86	14,66%	2.411.781,91
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	23.298.780,58	38.031.230,59	14,98%	14.732.450,01
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	2.234.371,20	2.234.371,20	8,16%	0,00
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	485.666,40	558.902,04	6,23%	73.235,64
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	2.864.670,38	3.031.091,79	3,76%	166.421,41
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	511.259,40	511.259,40	2,30%	0,00
9	Power Supply / Napajanje	26.601.912,00	2,29%	2.483.055,64	2.584.493,64	9,72%	101.438,00
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	7.849.632,50	9.614.195,00	8,25%	1.764.562,50

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	5.142.665,70	5.294.441,70	7,39%	151.776,00
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	0,00	0,00	0,00%	0,00
13	Radovi na gornjem stroju / Mašinske instalacije i radovi	2.610.409,00	0,22%	0,00	0,00	0,00%	0,00
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	14.452,20	18.653,40	1,36%	4.201,20
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	3.717.701,50	3.717.701,50	10,82%	0,00
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**29.128.390,00**	**29.128.390,00**	**83,50%**	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	11.686.240,00	11.686.240,00	67,00%	0,00
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**186.499.285,80**	**221.430.276,37**	**19,04%**	**34.930.990,57**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : _____

Amount approved By Supervisor /
Potpis odgovornog nadzornog organa: _____

Date/Datum : _____

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
1	Preliminary works / Pripremni radovi	Completion of preliminary works / Završetak pripremnih radova	1	360.447	360.447	0,65	234.290,55	0,70	252.312,90	0,05	18.022,35
2	Earth, concrete, reinforcement, masonry works / Zemljani radovi, beton, armirani beton, i zidarski radovi.	Completion of earth, concrete, reinforcement, masonry works / Završetak zemljanih radova, beton, armirani beton, i zidarskih radova.	1	182.368	182.368	0,42	76.594,56	0,57	103.949,76	0,15	27.355,20
3	Dry montage, and insulation works / Suvomontažni, i izolaterski radovi	Completion of dry montage, and insulation works. / Završetak suvomontažnih, i izolaterskih radova.	1	795.450	795.450	0,24	190.908,00	0,44	349.998,00	0,20	159.090,00
4	Aluminum joinery and Locksmith's works / Aluminarija i bravarski radovi	Completion of aluminum joinery and Locksmith's works / Završetak aluminarije i bravarskih radova	1	1.230.792	1.230.792	0,58	713.859,36	0,60	738.475,20	0,02	24.615,84
5	Tinsmith, steel, ceramic, flooring, rendering and painting works / Limarski radovi, čel. konstrukcija, keramičarski, podopolagački i molersko farbarski radovi	Completion of tinsmith, steel, ceramic, flooring, rendering and painting works / Završetak limarskih radova, čel. konstrukcija, keramičarskih, podopolagačkih i molersko farbarskih radova	1	292.892	292.892	0,24	70.294,08	0,26	76.151,92	0,02	5.857,84
6	Other decoration works / Ostali dekoraterski radovi	Completion of other decoration works / Završetak dekoraterskih radova	1	280.160	280.160	0,58	162.492,80	0,60	168.096,00	0,02	5.603,20
B	**Architectural design of extension and adaptation of subway and canopy in Novi Sad railway station / Projekat arhitekture dogradnje i adaptacije pothodnika u železničkoj stanici Novi Sad**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	153.518	153.518	0,00	0,00	0,35	53.731,30	0,35	53.731,30
	Summary / Ukupno (USD)				**16.600.314**		**1.521.936,15**		**1.816.211,88**		**294.275,73**

Confirmed by Contractor / Odgovorni izvođač radova:

Date/Datum : 17.02.2023.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 17.02.2023

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Novi Sad station (km 76+224.17 - km 77+411.09) / Stanica Novi Sad (km 76+224.17 - km 77+411.09)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	4.429	8.858	1,79	7.927,91	1,85	8.193,65	0,06	265,74
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	59.375	118.750	1,55	92.031,25	1,79	106.281,25	0,24	14.250,00
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	60.695	121.390	1,00	60.695,00	1,79	108.644,05	0,79	47.949,05
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	143.910	287.820	1,08	155.422,80	1,43	205.791,30	0,35	50.368,50
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	173.740	347.480	1,05	182.427,00	1,15	199.801,00	0,10	17.374,00
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.825	935.650	1,40	654.955,00	1,45	678.346,25	0,05	23.391,25
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.026.770	2.053.540	0,63	646.865,10	0,71	729.006,70	0,08	82.141,60
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.528.325	11.056.650	1,28	7.076.256,00	1,45	8.016.071,25	0,17	939.815,25
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	0,64	259.068,80	0,70	283.356,50	0,06	24.287,70
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	969.630	1.939.260	0,35	339.370,50	0,51	494.511,30	0,16	155.140,80

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83+278.60 - km 84+651.09)**										
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	595.600	1.191.200	0,70	416.920,00	0,93	553.908,00	0,23	136.988,00
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	73.280	146.560	0,68	49.830,40	0,93	68.150,40	0,25	18.320,00
H	**Open track section Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	229.340	458.680	1,06	243.100,40	1,18	270.621,20	0,12	27.520,80
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	327.625	655.250	0,90	294.862,50	1,09	357.111,25	0,19	62.248,75
10	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	336.540	673.080	0,22	74.038,80	0,35	117.789,00	0,13	43.750,20
K	**Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	162.424	162.424	0,63	102.327,12	0,90	146.181,60	0,27	43.854,48
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	311.095	622.190	0,50	155.547,50	1,60	497.752,00	1,10	342.204,50
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	20.090	40.180	1,66	33.349,40	1,90	38.171,00	0,24	4.821,60
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	4.836.970	9.673.940	0,12	580.436,40	0,48	2.321.745,60	0,36	1.741.309,20
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	6.331.450	12.662.900	1,20	7.597.740,00	1,75	11.080.037,50	0,55	3.482.297,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	376.830	753.660	1,80	678.294,00	1,90	715.977,00	0,10	37.683,00
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	218.395	436.790	1,10	240.234,50	1,30	283.913,50	0,20	43.679,00
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	604.490	1.208.980	1,00	604.490,00	1,20	725.388,00	0,20	120.898,00
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (км128+849.48 - км130+141.85)**										
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	156.200	312.400	0,00	0,00	1,00	156.200,00	1,00	156.200,00
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
10	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	906.420	1.812.840	0,00	0,00	0,43	389.760,60	0,43	389.760,60
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	923.430	1.846.860	0,00	0,00	0,65	600.229,50	0,65	600.229,50
11	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	18.182	18.182	0,00	0,00	0,40	7.272,80	0,40	7.272,80
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	221.705	443.410	0,00	0,00	0,70	155.193,50	0,70	155.193,50
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	413.890	827.780	1,85	765.696,50	1,90	786.391,00	0,05	20.694,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	411.720	823.440	1,85	761.682,00	1,90	782.268,00	0,05	20.586,00
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	2.410.625	4.821.250	1,85	4.459.656,25	1,90	4.580.187,50	0,05	120.531,25
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	247.385	494.770	1,00	247.385,00	1,90	470.031,50	0,90	222.646,50
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	278.770	557.540	1,55	432.093,50	1,90	529.663,00	0,35	97.569,50
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	859.970	1.719.940	1,55	1.332.953,50	1,90	1.633.943,00	0,35	300.989,50
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	595.210	1.190.420	0,72	428.551,20	1,80	1.071.378,00	1,08	642.826,80
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	201.125	402.250	1,20	241.350,00	1,60	321.800,00	0,40	80.450,00
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	260.810	521.620	1,55	404.255,50	1,90	495.539,00	0,35	91.283,50
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	185.030	370.060	1,55	286.796,50	1,90	351.557,00	0,35	64.760,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.722.475	3.444.950	1,46	2.514.813,50	1,70	2.928.207,50	0,24	413.394,00
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	210.090	420.180	1,00	210.090,00	1,50	315.135,00	0,50	105.045,00
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	109.240	218.480	1,31	143.104,40	1,80	196.632,00	0,49	53.527,60
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	232.393	464.786	0,10	23.239,30	0,20	46.478,60	0,10	23.239,30
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	117.890	235.780	0,54	63.660,60	1,80	212.202,00	1,26	148.541,40
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	160.590	321.180	0,54	86.718,60	1,80	289.062,00	1,26	202.343,40
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.727.275	3.454.550	0,26	449.091,50	1,80	3.109.095,00	1,54	2.660.003,50
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	209.020	418.040	0,12	25.082,40	1,80	376.236,00	1,68	351.153,60
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	123.725	247.450	0,12	14.847,00	1,80	222.705,00	1,68	207.858,00
X	**Design of supporting structures-Wall1 (km 77+000.00- km 77+325,00) / Projekat potpornih konstrukcija - Zid 1 (km 77+000.00 - km 77+325,00)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	5.601	5.601	0,00	0,00	1,00	5.601,00	1,00	5.601,00
2	Excavation / Iskopavanja	Completion of works / Završetak radova	1	22.255	22.255	0,00	0,00	0,90	20.029,50	0,90	20.029,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Foundation Treatment / Obrada temeljnog tla	Completion of works / Završetak radova	1	1.352	1.352	0,00	0,00	0,90	1.216,80	0,90	1.216,80
4	Embankment / Nasip	Completion of works / Završetak radova	1	94.721	94.721	0,00	0,00	0,80	75.776,80	0,80	75.776,80
5	Concrete / Beton	Completion of works / Završetak radova	1	213.562	213.562	0,00	0,00	0,90	192.205,80	0,90	192.205,80
6	Reinforcement / Armatura	Completion of works / Završetak radova	1	28.151	28.151	0,00	0,00	0,90	25.335,90	0,90	25.335,90
7	Geosynthetics / Geosintetika	Completion of works / Završetak radova	1	80.390	80.390	0,00	0,00	0,70	56.273,00	0,70	56.273,00
8	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	31.752	31.752	0,00	0,00	0,80	25.401,60	0,80	25.401,60
AA	**Relocation and protection of telecommunications infrastructure - part 2. TK manholes / Izmeštanje i zaštita telekomunikacione infrastrukture - deo 2. okna**										
	Manholes / Okna	Completion of each manhole / Završetak svakog	292	3.841	1.121.572	63,00	241.983,00	75,60	290.379,60	12,60	48.396,60
AB	**Cable routing for track-side telecommunication cables / Kablovske trase pružnih telekomunikacionih kablova**										
1	Cable routing for track-side telecommunication cables-procurement / Kablovske trase pružnih teelekomunikacionih kablova - nabavka	Completion of the works / Završetak radova	1	9.197.600	9.197.600	0,00	0,00	0,02	183.952,00	0,02	183.952,00
	Summary / Ukupno (USD)				**209.735.688**		**73.094.538,20**		**88.325.386,37**		**15.230.848,17**

Confirmed by Contractor:
Odgovorni Izvođač radova:

Branimir A. Turajlija
mast. inž. građ.
br. licence: 447 M40921

Date/Datum: 17.02.2023

Approved By Supervisor:
Nadzorni Organ:

Date/Datum: 17.02.2023

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Novi Sad station (km 76+224.17 - km 77+411.09) / Stanica Novi Sad (km 76+224.17 - km 77+411.09)**										
3	**Works / Radovi**										
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	172.392	344.784	1,00	172.392,00	1,10	189.631,20	0,10	17.239,20
3-3	Assembling and laying of switches / Montaža i postavljanje skretnica	Completion of laying for each one set of switches / Završetak radova na levoj ili desnoj strani stanice	25	18.046	451.150	11,00	198.506,00	14,00	252.644,00	3,00	54.138,00
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	203.575	407.150	0,50	101.787,50	0,60	122.145,00	0,10	20.357,50
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Otvorena pruga Novi Sad-Rumenka (km 77 + 411,09 - km 83 + 278,60)**										
1	**Procurement / Nabavka**										
1-4	**Switches / Skretnice**										
1-4.1	type 60E1-300-6° / tip 60E1-300-6 °	Completion of procurement for each one set of switches / Završetak nabavke za svaki set skretnica	13	165.254	2.148.305	10,00	1.652.542,58	13,00	2.148.305,36	3,00	495.762,77
1-4.2	type 49E1-300-6° / tip 49E1-300-6 °	Completion of procurement for each one set of switches / Završetak nabavke za svaki set skretnica	6	132.159	792.952	5,00	660.793,04	6,00	792.951,64	1,00	132.158,61
2	**Handling / Manipulacija**										
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	13.300	13.300	0,79	10.507,00	1,00	13.300,00	0,21	2.793,00
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
1	**Procurement / Nabavka**										
1-3	**Sleeper / Pragovi**										
1-3.2	Concrete sleepers , 2.40m long / Betonski pragovi dužine 2.40m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	33.506	67.011	0,00	0,00	2,00	67.011,10	2,00	67.011,10
1-5	Ballast / Zastor	Completion of the procument / Završetak nabavke	1	562.880	562.880	0,50	281.440,00	1,00	562.880,00	0,50	281.440,00
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
1	**Procurement / Nabavka**										
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	861.460	1.722.920	0,00	0,00	0,20	172.292,00	0,20	172.292,00
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
1	**Procurement / Nabavka**										
1-3	**Sleeper / Pragovi**										
1-3.1	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	296.273	592.546	0,00	0,00	2,00	592.545,76	2,00	592.545,76
1-3.2	Concrete sleepers , 2.40m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	30.192	60.384	0,00	0,00	2,00	60.384,24	2,00	60.384,24
1-5	Ballast / Zastor	Completion of the procument / Završetak nabavke	1	803.040	803.040	0,50	401.520,00	1,00	803.040,00	0,50	401.520,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
1	**Procurement / Nabavka**										
1-3	**Sleeper / Pragovi**										
1-3.2	Concrete sleepers , 2.40m long / Betonski pragovi dužine 2.40m	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	57.070	114.140	0,00	0,00	2,00	114.139,73	2,00	114.139,73
Summary / Ukupno (USD)					**249.437.955**		**34.152.165,95**		**36.563.947,86**		**2.411.781,91**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 17.02.2023

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 17.02.20

17.02.2023.

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Railway gallery at km 78+401.27 / Železnička Galerija u km 78+401.27**										
1	Pile of the bridge / Šip mosta	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	153	16.569	2.535.057	61,00	1.010.709,00	153,00	2.535.057,00	92,00	1.524.348,00
2	Pile Cap / Naglavna ploča iznad šipova	Completion of the works / Završetak radova	1	2.180.090	2.180.090	0,00	0,00	0,74	1.613.266,60	0,74	1.613.266,60
3	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	2.474.830	2.474.830	0,00	0,00	0,45	1.113.673,50	0,45	1.113.673,50
B	**Railway gallery at km 81+283,13 / Železnička Galerija u km 81+283,13**										
1	Pile of the bridge / Šip mosta	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	89	12.668	1.127.452	1,00	12.668,00	6,00	76.008,00	5,00	63.340,00
C	**Railway bridge at km 81+650,20 / Železnički Most u km 81+650,20**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	82	9.288	761.616	9,00	83.592,00	16,00	148.608,00	7,00	65.016,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	4	724.925	2.899.700	0,00	0,00	1,00	724.925,00	1,00	724.925,00
D	**Railway gallery at km 82+152,69 / Železnička Galerija u km 82+152,69**										
1	Pile of railway gallery / Šip galerije	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	96	11.712	1.124.352	7,00	81.984,00	34,00	398.208,00	27,00	316.224,00
F	**Overpass bridge at km89+315.15 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	5.395	258.960	11,00	59.345,00	48,00	258.960,00	37,00	199.615,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	46.756	280.536	0,00	0,00	3,00	140.268,00	3,00	140.268,00
H	**Overpass bridge at km98+149.45 / Nadvožnjak u km 98+149.45**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	116	7.518	872.088	0,00	0,00	58,00	436.044,00	58,00	436.044,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
O	**Railway gallery at km 114+716,45 / Galerija u km 114+716,45**										
1	Pile of bridge / Šip nadvožnjaka	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	70	13.163	921.410	35,00	460.705,00	55,30	727.913,90	20,30	267.208,90
P	**Railway bridge at km 117+155,43 / Železnički Most u km 117+155,43**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	704	11.609	8.172.736	0,00	0,00	12,00	139.308,00	12,00	139.308,00
S	**Overpass bridge at km126+976.09 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	5.938	285.024	0,00	0,00	2,00	11.876,00	2,00	11.876,00
T	**Overpass bridge at km131+245.45 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 131+245.45 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	24	7.694	184.656	7,00	53.858,00	7,60	58.474,40	0,60	4.616,40
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	4	29.658	118.632	0,00	0,00	3,20	94.905,60	3,20	94.905,60
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	36.056	72.112	0,00	0,00	0,80	28.844,80	0,80	28.844,80
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	2	18.488	36.976	0,00	0,00	0,80	14.790,40	0,80	14.790,40
U	**Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00**										
2	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	96	6.645	637.920	22,00	146.190,00	37,30	247.858,50	15,30	101.668,50
V	**Overpass bridge at km139+003.02 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.756	432.384	25,38	171.467,28	29,60	199.977,60	4,22	28.510,32
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	37.423	299.384	4,00	149.692,00	6,40	239.507,20	2,40	89.815,20
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	72.696	145.392	0,91	66.153,36	1,25	90.870,00	0,34	24.716,64
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	16.738	100.428	0,00	0,00	2,80	46.866,40	2,80	46.866,40

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
W	**Overpass bridge at km147+137.33 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	92	7.477	687.884	35,91	268.499,07	39,29	293.771,33	3,38	25.272,26
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	11	42.606	468.666	0,00	0,00	9,90	421.799,40	9,90	421.799,40
X	**Overpass bridge at km152+282.46 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	38.374	306.992	7,04	270.152,96	7,43	285.118,82	0,39	14.965,86
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	82.412	164.824	1,41	116.200,92	1,49	122.793,88	0,08	6.592,96
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	15.236	91.416	3,62	55.154,32	3,98	60.639,28	0,36	5.484,96
AG	**Underpass at railway / Podvožnjak ispod pruge**										
2	**Underpass at km 113+327.64 / Podvožnjak u km 113+327.64**										
2-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2.232.234	2.232.234	0,30	669.670,32	0,66	1.473.274,70	0,36	803.604,38
2-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.108.420	1.108.420	0,30	332.525,95	0,66	731.557,09	0,36	399.031,14
2-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	461.842	461.842	0,30	138.552,48	0,46	212.447,14	0,16	73.894,66
3	**Underpass at km 118+708.31 / Podvožnjak u km 118+708.31**										
3-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	1.307.800	1.307.800	0,75	980.850,15	0,80	1.046.240,16	0,05	65.390,01
3-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	880.763	880.763	0,75	660.572,55	0,80	704.610,72	0,05	44.038,17
3-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	373.657	373.657	0,80	298.925,76	0,85	317.608,62	0,05	18.682,86
4	**Underpass at km 142+055.50 / Podvožnjak u km 142+055.50**										
4-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	95.768	95.768	0,08	7.661,47	0,09	8.619,16	0,01	957,68
4-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2.489.978	2.489.978	0,29	722.093,74	0,45	1.120.490,28	0,16	398.396,54
4-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.723.831	1.723.831	0,29	499.911,05	0,40	689.532,48	0,11	189.621,43
4-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	478.842	478.842	0,29	138.864,18	0,31	148.441,02	0,02	9.576,84
6	**Underpass at km 143+729,22 / Podvožnjak u km 143+729,22**										
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.942.751	4.942.751	0,14	691.985,18	0,19	939.122,74	0,05	247.137,56

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	843.563	843.563	0,15	126.534,43	0,19	160.276,95	0,04	33.742,52
6-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	724.937	724.937	0,07	50.745,58	0,08	57.994,95	0,01	7.249,37
7	**Underpass at km 156+453,73 / Podvožnjak u km 156+453,73**										
7-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.008.570	4.008.570	0,41	1.643.513,70	0,87	3.487.455,90	0,46	1.843.942,20
8	**Underpass at km 157+443.73 / Podvožnjak u km 157+443.73**										
8-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.157.553	4.157.553	0,02	83.151,05	0,06	249.453,16	0,04	166.302,10
8-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.826.597	1.826.597	0,02	36.531,94	0,06	109.595,81	0,04	73.063,88
8-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	749.723	749.723	0,02	14.994,45	0,06	44.983,36	0,04	29.988,90
9	**Underpass at km 174+515.35 / Podvožnjak u km 174+515.35**										
9-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	88.204	88.204	0,28	24.697,21	0,41	36.163,77	0,13	11.466,56
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	3.822.187	3.822.187	0,55	2.102.202,96	0,69	2.637.309,17	0,14	535.106,21
9-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	2.410.918	2.410.918	0,55	1.326.004,94	0,69	1.663.533,48	0,14	337.528,53
9-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	1.029.050	1.029.050	0,41	421.910,66	0,48	493.944,19	0,07	72.033,53
AK	**Culvert / Propust**										
1	Culvert at km 82+639,61 / Propust u km 82+639,61	Completion of half of the culvert box / Završetak polovine propusta	2	188.330	376.660	1,60	301.328,30	1,90	357.827,36	0,30	56.499,06
3	Culvert at km 86+748,33 / Propust u km 86+748,33	Completion of half of the culvert box / Završetak polovine propusta	2	178.252	356.504	0,00	0,00	1,00	178.252,19	1,00	178.252,19
6	Culvert at km 95+376,44 / Propust u km 95+376,44	Completion of half of the culvert box / Završetak polovine propusta	2	77.383	154.766	0,00	0,00	1,00	77.383,19	1,00	77.383,19
8	Culvert at km 99+339,76 / Propust u km 99+339,76	Completion of half of the culvert box / Završetak polovine propusta	2	86.608	173.216	0,80	69.286,55	1,20	103.929,83	0,40	34.643,28
9	Culvert at km 103+602,05 / Propust u km 103+602,05	Completion of half of the culvert box / Završetak polovine propusta	2	139.223	278.446	0,00	0,00	1,00	139.223,19	1,00	139.223,19
11	Culvert at km 110+122,59 / Propust u km 110+122,59	Completion of half of the culvert box / Završetak polovine propusta	2	107.654	215.308	0,00	0,00	1,00	107.654,19	1,00	107.654,19
14	Culvert at km 113+547,78 / Propust u km 113+547,78	Completion of half of the culvert box / Završetak polovine propusta	2	269.005	538.010	0,20	53.801,04	0,69	185.613,58	0,49	131.812,54
15	Culvert at km 114+579,38 / Propust u km 114+579,38	Completion of half of the culvert box / Završetak polovine propusta	2	209.375	418.750	1,80	376.875,34	1,92	402.000,36	0,12	25.125,02
16	Culvert at km 0+569,88 / Propust u km 0+569,88	Completion of half of the culvert box / Završetak polovine propusta	2	65.563	131.126	1,80	118.013,74	1,92	125.881,32	0,12	7.867,58
20	Culvert at km 182+000 / Propust u km 182+000	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,00	0,00	0,06	4.775,59	0,06	4.775,59

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
21	Culvert at km 182+200 / Propust u km 182+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,00	0,00	0,07	5.571,52	0,07	5.571,52
22	Culvert at km 182+400 / Propust u km 182+400	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,00	0,00	0,12	9.551,18	0,12	9.551,18
23	Culvert at km 182+600 / Propust u km 182+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,07	5.571,52	0,12	9.551,18	0,05	3.979,66
24	Culvert at km 182+800 / Propust u km 182+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,25	19.898,30	0,40	31.837,28	0,15	11.938,98
25	Culvert at km 183+200 / Propust u km 183+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,25	19.898,30	0,36	28.653,55	0,11	8.755,25
26	Culvert at km 183+600 / Propust u km 183+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,24	19.102,37	0,48	38.204,73	0,24	19.102,37
27	Culvert at km 183+800 / Propust u km 183+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,36	28.653,55	0,49	39.000,66	0,13	10.347,11
AL	**Subway / Pothodnik**										
2	**Subway in TPS Novi Sad / Pothodnik u TPS Novi Sad**										
2-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	536.358	536.358	0,70	375.450,60	0,90	482.722,20	0,20	107.271,60
2-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	43.803	43.803	0,60	26.281,54	0,80	35.042,06	0,20	8.760,51
3	**Subway in Kisač railway station / Pothodnik u stanici Kisač**										
3-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	461.076	461.076	0,70	322.753,20	0,90	414.968,40	0,20	92.215,20
3-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.655	37.655	0,50	18.827,27	0,80	30.123,63	0,30	11.296,36
4	**Subway in Stepanovićevo stopping place / Pothodnik u stajalištu Stepanovićevo**										
4-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	464.160	464.160	0,70	324.912,00	0,90	417.744,00	0,20	92.832,00
4-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.906	37.906	0,50	18.953,20	0,80	30.325,12	0,30	11.371,92
5	**Subway in Zmajevo railway station / Pothodnik u stanici Zmajevo**										
5-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	492.348	492.348	0,20	98.469,60	0,70	344.643,60	0,50	246.174,00
5-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	246.174	246.174	0,50	123.087,00	0,90	221.556,60	0,40	98.469,60
5-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	40.208	40.208	0,20	8.041,68	0,80	32.166,74	0,60	24.125,05
7	**Subway in Lovćenac railway station / Pothodnik u stanici Lovćenac**										
7-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	482.790	482.790	0,35	168.976,50	0,44	212.427,60	0,09	43.451,10
7-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	241.395	241.395	0,35	84.488,25	0,43	103.799,85	0,08	19.311,60
8	**Subway in Bačka Topola railway station / Pothodnik u stanici Bačka Topola**										
8-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	463.296	463.296	0,59	273.344,64	0,62	287.243,52	0,03	13.898,88
8-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	231.648	231.648	0,60	138.988,80	0,63	145.938,24	0,03	6.949,44

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9	**Military ramp in Bačka Topola railway station / Vojna rampa u stanici Bačka Topola**										
9-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	178.050	178.050	0,61	108.610,50	0,67	119.293,50	0,06	10.683,00
10	**Subway in Žednik railway station / Pothodnik u stanici Žednik**										
10-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	459.870	459.870	0,41	188.546,70	0,57	262.125,90	0,16	73.579,20
10-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	229.935	229.935	0,40	91.974,00	0,56	128.763,60	0,16	36.789,60
10-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.556	37.556	0,20	7.511,21	0,36	13.520,18	0,16	6.008,97
11	**Subway in Naumovićevo railway station / Pothodnik u stanici Naumovićevo**										
11-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	463.770	463.770	0,23	106.667,10	0,39	180.870,30	0,16	74.203,20
11-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	231.885	231.885	0,23	53.333,55	0,39	90.435,15	0,16	37.101,60
11-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.875	37.875	0,13	4.923,69	0,15	5.681,18	0,02	757,49
Summary / Ukupno (USD)					**253.938.256**		**23.298.780,58**		**38.031.230,59**		**14.732.450,01**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 17.02.2023

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 17.02.2023

Branimir A. Turajlija
mast. inž. grad.
br. licence: 341M40921

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце: 341И 152 22

17/24

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Drainage works in Novi Sad and TPS Railway Station / Drenažni radovi u stanici Novi Sad i TPS Novi Sad**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	809.444	809.444	0,60	485.666,40	0,61	493.760,84	0,01	8.094,44
AE	**Railway line drainage system / Drenažni sistem železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	6.514.120	6.514.120	0,00	0,00	0,01	65.141,20	0,01	65.141,20
	Summary / Ukupno (USD)				**8.971.793**		**485.666,40**		**558.902,04**		**73.235,64**

Confirmed by Contractor / Odgovorni Izvođač radova: Srbijavoz

Date/Datum : 17.02.2023.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 17.02.2023

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Electric traction fixed installations-OCS: Novi Sad / Stabilna postrojenja električna vuče - KM: Novi Sad**										
A-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	159.954	319.908	0,50	79.977,00	1,23	196.743,42	0,73	116.766,42
A-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	65.682	131.364	0,98	64.368,36	1,00	65.682,00	0,02	1.313,64
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	10.264	20.528	0,80	8.211,20	0,85	8.724,40	0,05	513,20
B	**Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka**										
B-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	290.030	580.060	0,20	58.006,00	0,32	92.809,60	0,12	34.803,60
C	**Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka**										
C-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	76.615	153.230	0,00	0,00	0,17	13.024,55	0,17	13.024,55
Summary / Ukupno (USD)					**80.679.702**		**2.864.670,38**		**3.031.091,79**		**166.421,41**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 17.02.2023.

Approved By Supervisor / Nadzorni Organ:

Date/Datum: 17.02.2023

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Electric power installations / Elektroenergetske instalacije**										
1	**Electrical installations for facilities in Novi Sad / Elektroenergetske instalacije za postrojenja u Novom Sadu**										
1-1	installation cost / Troškovi instalacije	place / mesto	1	627.614	627.614	0,66	414.225,24	0,76	476.986,64	0,10	62.761,40
F	**Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture**										
II	**Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kV (10kV)**										
31	km170+500-km170+800 / km 170+500-km 170+800	Completion of the works / Završetak radova	1	23.907	23.907	0,00	0,00	0,70	16.734,90	0,70	16.734,90
33	km172+700-km172+950 / km 172+700-km 172+950	Completion of the works / Završetak radova	1	24.034	24.034	0,50	12.017,00	0,80	19.227,20	0,30	7.210,20
38	km178+450 / km 178+450	Completion of the works / Završetak radova	1	21.045	21.045	0,00	0,00	0,70	14.731,50	0,70	14.731,50
Summary / Ukupno (USD):					**26.601.912**		**2.483.055,64**		**2.584.493,64**		**101.438,00**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 17.02.2023.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 17.02.2023

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Interlocking of the Novi Sad Passenger station and interstation distance belong to the Novi Sad / Signalno-sigurnosni uređaji u stanici Novi Sad putnička i međustanično rastojanje koje pripada Novom Sadu**										
A-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	696.666	696.666	0,00	0,00	0,90	626.999,40	0,90	626.999,40
A-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	70.538	70.538	0,00	0,00	0,90	63.484,20	0,90	63.484,20
B	**Interlocking of the Sajlovo block station and interstation distance belong to the Sajlovo / Signalno-sigurnosni uređaji u stanici Sajlovo i međustanično rastojanje koje pripada Sajlovu**										
B-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	290.277	290.277	0,00	0,00	0,90	261.249,30	0,90	261.249,30
B-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	29.390	29.390	0,00	0,00	0,90	26.451,00	0,90	26.451,00
C	**Interlocking of the Rumenka station and interstation distance belong to the Rumenka / Signalno-sigurnosni uređaji u stanici Rumenka i međustanično rastojanje koje pripada Rumenci**										
C-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	212.869	212.869	0,00	0,00	0,90	191.582,10	0,90	191.582,10
C-9	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	21.552	21.552	0,00	0,00	0,90	19.396,80	0,90	19.396,80
D	**Interlocking of the Kisač station and interstation distance belong to the Kisač / Signalno-sigurnosni uređaji u stanici Kisač i međustanično rastojanje koje pripada Kisaču**										
D-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	174.166	174.166	0,00	0,00	0,90	156.749,40	0,90	156.749,40
D-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	17.634	17.634	0,00	0,00	0,90	15.870,60	0,90	15.870,60
E	**Interlocking of the Stepanovićevo station and interstation distance belong to the Stepanovićevo / Signalno-sigurnosni uređaji u stanici Stepanovićevo i međustanično rastojanje koje pripada Stepanovićevu**										
E-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	212.869	212.869	0,00	0,00	0,90	191.582,10	0,90	191.582,10
E-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	21.552	21.552	0,00	0,00	0,90	19.396,80	0,90	19.396,80

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F	**Interlocking of the Zmajevo station and interstation distance belong to the Zmajevo / Signalno-sigurnosni uređaji u stanici Zmajevo i međustanično rastojanje koje pripada Zmejevu**										
F-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
1	Cables / Kablovi	station / Stanica	1	193.518	193.518	0,00	0,00	0,90	174.166,20	0,90	174.166,20
F-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	19.594	19.594	0,00	0,00	0,90	17.634,60	0,90	17.634,60
Summary / Ukupno (USD):					**116.510.191**		**7.849.632,50**		**9.614.195,00**		**1.764.562,50**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 17. 02 '23

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 17.02.2023

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F	Relocation and protection of telecommunications network / IZMEŠTANjE I ZAŠTITA TELEKOMUNIKACIONE MREŽE	set / komplet	29	37.944	1.100.376	2,00	75.888,00	6,00	227.664,00	4,00	151.776,00
Summary / Ukupno (USD):					**71.650.868**		**5.142.665,70**		**5.294.441,70**		**151.776,00**

Confirmed by Contractor / Odgovorni Izvođač radova: Dejan Vulin

Date/Datum : 17.02'23

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 17.02.2023.

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	Road traffic in the course of works from Novi Sad to Bačka Topola / Saobraćajna signalizacija za vreme izvođenja radova od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization incourse of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	14	4.668	65.352	2,10	9.802,80	3,00	14.004,00	0,90	4.201,20
Summary / Ukupno (USD)					**1.371.233**		**14.452,20**		**18.653,40**		**4.201,20**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 17.2.2023

ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ * ОДГОВОРНИ ИЗВОЂАЧ РАДОВА * Милана Д.Антељ дипл. инж. саоб. 470 И547 13

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 17.02.2023